

WEST 5TH STREET PROJECT - PUBLIC INFORMATION MEETING

Welcome:

Thank you for attending the Public Information Meeting for the City of Ogallala's West 5th Street Improvement Project. The purpose of today's meeting is to provide information on the construction process, present project phasing and detour routes, outline the project schedule, and answer question relating to the upcoming construction. Representatives from the City of Ogallala, the Engineer (M.C. Schaff & Associates), the Contractor (Paulsen Inc), and the EPA are available to answer any question you have regarding the project.

Project Information:

The City of Ogallala, in association with the Federal Highway Administration and the Nebraska Department of Road is planning to start construction of the West 5th Street Project between West 'O' Street and East 'A' Streets on May 2, 2016. The project will be constructed in four phases which will require road closures and detour routes for each phase.

Project Facts:

The West 5th Street project will include:

- Removal and replacement of the existing roadway pavement, alley and driveway approaches, curb and gutter, sidewalks, and storm sewer
- Replacement of water service lines from the water main to the curb stop from West Lawn to West Lawn Drive to North Spruce
- Removal of tetrachloroethene (PCE) contaminated soil beneath West 5th Street between West 'A' Street and North Spruce Street by the EPA.

Project Schedule:

March 15, 2016 to April 1, 2016 – Tree Removal - Trees were required to be removed prior to April 1, 2016 in order to be in compliance with Migratory Bird Treaty Act

May 2, 2016 – July 2, 2016 – Phase 1a – West 'O' Street to West 'H' Street

May 11, 2016 – July 2, 2016 – Phase 1b - EPA removal of contaminated soil from West 'A' to Spruce

July 5, 2016 – July 22, 2016 – Phase 2 - Intersection of West 'H' Street

July 25, 2016 – September 30, 2016 – Phase 3 – West 'H' Street to West 'A' Street

October 1, 2016 – October 28, 2016 – Phase 4 – West 'A' Street to East 'A' Street – This phase may be completed during Phase 1a or Phase 2 Construction.

Project Contacts:

Richard Brown – Street Supt
City of Ogallala
502 West Riverdale Drive
Ogallala, NE 69153
308.284.6574

Richard.brown@ogallala-ne.gov

Don Dye – Project Manager
M.C. Schaff & Associates
818 S. Beltline Hwy E
Scottsbluff, NE 69361
308.635.1926


ddye@mcschaff.com

If you would like to receive updates as the project progresses please leave your email address on the sign in sheet or send a request to Don Dye at ddye@mcschaff.com



Phase 1A
Detour Route
W 5th Street
West O—US 30
—West H
Ogallala, NE



- Detour 1A
- Phase 1A





**Phase 1B—EPA
Detour Route
West A—N Spruce
East A—West A
Both via US 30
Ogallala, NE**



- Phase 1B Detour
- Phase 1B—EPA Work





Phase 2
Detour Route
W 5th Street
West K—
W 10th St—West E
Ogallala, NE


- Phase 2 Detour
- Phase 2





Phase 3
Detour Route
W 5th Street
West H—East A
N Spruce—West H
Both via US 30
Ogallala, NE

- Phase 3 Detour
- Phase 3





Phase 4
Detour Route
W 5th Street
West A—N Spruce
East A—West A
Both via West 6th
Ogallala, NE

- Phase 4 Detour
- Phase 4

